

Phase 3A Interconnect Project

Activity Status as of Sep. 22, 2010

Work Completed

- Installed 2.2 miles of the required 9 miles of 48-inch diameter pipeline
- Completed the three required jack-and-bore pipeline crossings (under Knights Trail Road at Rustic Road; under Gene Green Road at Knights Trail Road; and under Laurel Road east of Knights Trail Road)
- Developed micro-tunnel launch pit (on Carlton Memorial Reserve) for river pipeline crossing
- Transplanted trees within City park
- Installed 164-foot diameter floor of 5-million gallon storage tank. Contains 97 tons of steel and 1200 cubic yards of concrete

Current Work

- 48-inch diameter pipe installation along Knights Trail Road near Laurel Road. Pipeline install along Laurel Road, towards EMS/Fire Station, to be initiated by October 1st.
- Vegetation clearing within City park
- 5-million gallon tank wall construction
- Pump station site preparation and equipment deliveries

What's Next

- Begin installation of micro-tunnel receiving pit in City Myakka River Park (install sheet piling)
- Continue 48-inch diameter pipeline installation along Laurel Road, east towards river
- Begin 5-million gallon tank dome top construction
- Begin installation of pump station