

Phase 3A Interconnect Project

Activity Status as of Sep. 8, 2010

Work Completed

- Installed 1.5 miles of the required 9 miles of 48-inch diameter pipeline
- Completed two of required three jack-and-bore pipeline crossings (under Knights Trail Road at Rustic Road; and under Gene Green Road at Knights Trail Road)
- Completed micro-tunnel launch pit (on Carlton Memorial Reserve) for river pipeline crossing
- Installed 164-foot diameter floor of 5-million gallon storage tank. Contains 97 tons of steel and 1200 cubic yards of concrete

Current Work

- 48-inch diameter pipe installation along Knights Trail Road
- Pipe material staging and site preparation (clearing and/or fencing) along Laurel Road
- Tree transplantation within City Myakka Park
- One remaining jack-and-bore pipeline crossing of Laurel Road, east of Knights Trail Road
- 5-million gallon tank wall construction
- Pump station site preparation and equipment deliveries

What's Next

- Begin installation of micro-tunnel receiving pit in City Myakka River Park (install sheet piling)
- Continue 48-inch diameter pipeline installation along Knights Trail Road, along Cow Pen Slough and along Laurel Road
- Continue 5-million gallon tank wall construction
- Begin installation of pump station